

WT RICH COMPANY, INC.

CLARK AVE MIDDLE SCHOOL

Interior Building Milestone Schedule:

Updated:

9.28.18

Floor	Activity	Make-up Start	Make-up Finish
Main Entryway & Vestibule	Interior Metal Edge	9/24/2018	9/29/2018
	Entry Mat/Grille & Ceramic Tile	9/26/2018	9/29/2018
LL	Floor Tile at Stair	10/8/2018	10/12/2018
Testing, Cx & Closeout	Electrical Final Inspection	8/6/2018	10/2/2018
Site Work	Site Lighting Completion	9/7/2018	9/28/2018
	Fall Plantings	9/24/2018	10/2/2018
	Install Dumpster Enclosure	10/1/2018	10/5/2018
	Lawrence St. Fence, Stone & Gravel	10/15/2018	10/22/2018
	Skate Stoppers, End Plates, Connector Plates	In Production-Expected Install 10/15	
	Finishish the Decorative Fence after IPE completion	Pending Submittal Approval	

